

MASTER TIMELINE NEVADA GRANTS

Quarter	Project	Locations
4 th Q 2013	Commnet Upgrade 2G-3G	<ul style="list-style-type: none"> Desert Peak, Soda Lake, Carr Lane, Lucky, Rattlesnake, Still Water, South Side, Sand Mountain, Top Gun, Fairview Peak, Head End, Lima Lane and Pioneer in Churchill County. Golconda, Austin in Lander county Eureka in Eureka County Dyer, Miller Mountain and Goldfield in Esmeralda County
	Commnet New Construction	<ul style="list-style-type: none"> Wild Rose (Ormat Geothermal), Manhattan, Kingston, Highcroft Man Camp, Baker, Battle Mtn
	ANTC	<ul style="list-style-type: none"> Eagle Ridge, Dayton, Silver Springs, Dyer, Gabbs
1 st Q 2014	NHA	<ul style="list-style-type: none"> Begin deployment of fiber build for the following segments: Las Vegas datacenter-Pahrump, Pahrump-Tonopah. Complete Pahrump and Beatty POP installation
2 nd Q 2014	NHA	<ul style="list-style-type: none"> Begin construction of Carson City to Gardnerville route if needed or finalize IRU with CBC for fiber from Carson City to Topaz Lake. Begin construction of 14.5 miles buried connection in Pahrump-Tonopah segment. Install regeneration facility at Lida Junction Complete construction on VEA transmission lines from Las Vegas Data Center, thru Pahrump and on to Lida Junction. Complete construction of 14.5 miles buried

		<ul style="list-style-type: none"> construction from Lida Junction to Goldfield Begin construction on Hawthorne to Yerington route on NV Energy transmission line.
	ANTC	<ul style="list-style-type: none"> Currant, Duckwater, Yomba Reservation, Smith Valley, Manhattan, Yerington, Austin
3 rd Q 2014	NHA	<ul style="list-style-type: none"> Complete construction from Tonopah to Hawthorne on NV Energy transmission line and lateral connections to hospitals. Begin construction Yerington to Silver Springs on NV Energy transmission line Install regen facility at Mina Complete construction of fiber laterals from NDOT facilities to Lovelock, Winnemucca, Battle Mountain, Elko, Fallon and Ely Complete construction of Hawthorne to Yerington route on NV Energy transmission line. Complete construction Yerington to Silver Springs. Complete final local connection, including installation of Edge routers/switches with QA sign-off. All planned CAI's connected at completion. Cut over temporary lit service between Reno and Las Vegas datacenters to permanent fiber connection Deliver complete system to full control of Network Operations team under SLA contract, NOC alarm and Dispatch services. <p>Complete all design/build service documentation and red-line packages for sign-off and acceptance</p>
4 th Q 2014	Commnet	<ul style="list-style-type: none"> Mount Tenabo East, Mount Tenabo West, McDermott Reservation, Luning, Pilot Peak, Horse Canyon, Elko, Carlin, Dunphy, Elko West